



- No new ground disturbance/clearing works were conducted during this period.
- Current Clearing Allowance used – 2.8%
- Cultural Heritage team continued with clearance survey of areas along the access track alignment progressing from approximately WTG 40 through to WTG 51.
- Work on the site compound is continuing with land being cleared ahead of site offices being delivered and installed.
- The pre-clearance flora survey has been completed for more than half of the access tracks and hardstands. Survey of WTG 1 to 29, and the main site road to the Powerlink Queensland substation bench, upper laydown area bench and Operations and Maintenance facility are also complete.
- The trapping / tracking campaign for Northern Quoll continues.
- A method for addressing weed infestation along the Site Access Road (Kippen Drive) agreed and will be implemented early next week.