



- Construction activity for the week included;
 - Main access road – clearing and grubbing, profiling, sub-base works
 - Excavation of the first wind turbine foundation (WTG#3)
 - Clearing and profiling of the Powerlink bench for connection to the electricity grid
 - Clearing of spur roads to wind turbine locations from main access road
- Clearing, weeding controls and other environmental requirements in accordance with management plans are being implemented and maintained as necessary.
- There are currently 16 pieces of construction equipment and plant working on site.
- Average level of personnel on site was 39 and approximately 86 people have now completed site inductions.