



Water truck at vehicle washdown



On-site rock crushing and screening



Quoll - tracking collar fitted ready for release

- Construction activity for the week included;
 - Site Entry Road (from base of hill to top) earthworks continues
 - Commencement of earthworks for turbine access roads for WTG 34-39, 40-42 and 24
 - Bulk earthworks at Powerlink substation bench
 - Rock crushing and screening commenced at Upper Laydown Area
 - Geotechnical investigation of remaining turbine foundations
- Field survey work continues for UXO, Cultural Heritage and Environmental aspects prior to vegetation clearance in new areas
- Over 50 Northern Quolls have now had tracking collars fitted to allow for clearance before works are started
- Equipment on-site 22 units – rollers, excavators, water & dump trucks, dozers, drill rigs, graders
- Average personnel on-site for week - 53; 115 people inducted