



Aerial image of Powerlink bench construction



Vegetation clearance at WTG #43



Access Road and hardstand for WTG#35

- Construction activity for the week included;
 - Bulk earthworks at Powerlink substation bench key activity this week
 - Crushing plant established to allow use of excavated rock as roadbase or compacted fill
 - Water stand (extraction point) in use allowing for increased dust suppression
 - Site Entry Road (from base of hill to top) earthworks continues
- Continuation of earthworks for turbine access roads; approximately 25% of clearance works complete
- Hardstand and foundation excavation
- Field survey work continues for UXO, Cultural Heritage and Environmental aspects prior to vegetation clearance in new areas
- DoD attended site on 23/05/17 to detonate two UXO found last week. Finds were successfully disposed of and site verified as safe.