



*Foundation excavation at WTG #3*



*Vegetation Clearing works to WTG 53*



*Earthworks at Powerlink Substation Bench*



*Site Entry Road foundation prep for sub-base*

- Construction activity for the week included;

- Bulk earthworks at Powerlink substation bench key activity this week
- 2 x Crushing plants established to allow use of excavated rock as roadbase or compacted fill
- Water stand (extraction point) in use allowing for increased dust suppression
- Site Entry Road (from base of hill to top) earthworks continues

- Continuation of earthworks for turbine access roads; approximately 35% of clearance works complete. Work fronts WTG 48-53, WTG 4-8 and WTG 25-26

- Foundation excavation and preparation WTG 3 & 24

- Field survey work continues for UXO, Cultural Heritage and Environmental aspects prior to vegetation clearance in new areas
- 37 pieces of heavy equipment on-site. Personnel totalled 69.