



*Hardstand excavation at WTG1*



*Internal Access Road to WTG37*



*Construction at the Powerlink Switchyard with completed turbines in background*

- 3 of 53 WTG now complete (WTG 3,4,5) with WTG 9, 8, 7 and 6 expected in next two weeks.
- 38 of 53 foundations poured. Excavation and preparation of foundations continuing. Backfilling and earthing of poured foundations continues
- Continuation of earthworks for turbine access roads; approximately 71% of clearance works complete
- Construction of substation and switchyard continuing. Control Building delivered to site.
- Placement of underground cabling continuing
- Works continue on upgrades to Site Entry Road (intersection to site compound)
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Component deliveries included blades, hubs and towers. Next shipment of tower section due in Cairns Port on weekend.
- 70 pieces of heavy equipment on-site.
- Personnel on-site averaged 185.