



*Substation Control Building*



*Preparation of WTG 1 Foundation*



*Blade installation at WTG 8*



*Underground cable transport*

- 5 of 53 WTG now complete (WTG 3,4,5,8,9) with WTG 6, 7, 14 and 15 expected in next two weeks.
- 40 of 53 foundations poured. Excavation and preparation of foundations continuing. Backfilling and earthing of poured foundations continues
- Continuation of earthworks for turbine access roads; approximately 74% of clearance works complete
- Construction of substation and switchyard continuing. Control Building delivered to site.
- Placement of underground cabling continuing

- Works continue on upgrades to Site Entry Road (intersection to site compound)
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Component deliveries included blades, hubs and towers. Next shipment of tower section due in Cairns Port on weekend.
- 70 pieces of heavy equipment on-site.
- Personnel on-site averaged 185.