



*Crane secured for shutdown at partial complete WTG 6*



*Nacelle install at WTG 6*



*Powerlink switchyard connection towers*

- Site shutdown from 22-12-2017 to 3-01-2018, with full operation resuming 8-01-2018.
- 6 of 53 WTG now complete. Additional 16 WTG base and mid tower sections erected.
- 44 of 53 foundations poured. Excavation and preparation of foundations continuing. Backfilling and earthing of poured foundations continues
- Continuation of earthworks for turbine access roads; approximately 74% of clearance works complete
- Construction of substation and switchyard continuing.

- Placement of underground cabling continuing
- Works continue on upgrades to Site Entry Road (intersection to site compound) including vegetation of batters
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Component deliveries included blades, hubs and towers.
- 76 pieces of heavy equipment on-site.
- Personnel on-site averaged 190.