



*View from WTG 17 looking north towards erected turbines 3 – 9*

- 8 of 53 WTG now complete. 22 WTG base and mid tower sections erected.
- 44 of 53 foundations poured. Excavation and preparation of foundations continuing. Backfilling and earthing of poured foundations continues.
- Continuation of earthworks for turbine access roads; approximately 78% of clearance works complete
- Construction of substation and switchyard continuing. Main transformers due for placement in coming weeks.
- Placement of underground cabling continuing
- Works continue on upgrades to Site Entry Road (intersection to site compound) including vegetation of batters
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Component deliveries included blades, hubs and towers.
- 76 pieces of heavy equipment on-site.
- Personnel on-site averaged 212.