



Waterfall at WTG50



Kippen Drive – “Double-barrel” Creek crossing



Granite Creek causeway



Minor bank slip on WTG11 access road

- 20 of 53 WTG now complete. 27 WTG base and mid tower sections erected.
- 51% of the turbine components (blades, hubs, towers) delivered to site. Deliveries on-hold due to wet weather.
- 50 of 53 foundations poured. Excavation and preparation of foundations continuing. Backfilling and earthing of poured foundations continues.
- Continuation of earthworks for turbine access roads; approximately 89% of clearance works complete
- Construction of substation and switchyard continuing.
- Placement of underground cabling continuing

- Works continue on upgrades to Site Entry Road (intersection to site compound) including vegetation of batters
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Weed contractor has commenced to address issues following recent rainfall.
- 76 pieces of heavy equipment on-site.
- Personnel on-site averaged 262.
- Works this week have been impacted by recent rainfall, with remedial works needed in some areas of the site.