



*View across wind farm from western boundary looking NE*



*Wind farm substation construction progress*



*On-site greenhouse with protected plants for re-vegetation*

- 21 of 53 WTG now complete. 27 WTG base and mid tower sections erected.
- 51% of the turbine components (blades, hubs, towers) delivered to site. Deliveries on-hold due to wet weather.
- 50 of 53 foundations poured. Excavation and preparation of foundations continuing. Backfilling and earthing of poured foundations continues.
- Continuation of earthworks for turbine access roads; approximately 89% of clearance works complete
- Construction of substation and switchyard continuing.
- Placement of underground cabling continuing
- Works continue on upgrades to Site Entry Road (intersection to site compound) including vegetation of batters
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Weed contractor has commenced to address issues following recent rainfall.
- 76 pieces of heavy equipment on-site.
- Personnel on-site averaged 262.
- Work this week has concentrated on repairs and upgrades following recent rainfall.