



Dust monitoring



Substation bench



Site Entry Road



Water and dump trucks

- Construction activity for the week included;
 - Main access road maintenance
 - Drilling activities
 - Water stand set-up (extraction point)
 - Main compound fencing and undercover roof area
 - Bulk earthworks at Powerlink substation bench
 - Site Entry Road (from base of hill to top) earthworks continues
- Continuation of earthworks for turbine access roads
- Bulk earthworks at Powerlink substation bench
- Rock crushing and screening at Upper Laydown Area
- Hardstand and foundation excavation for WTG 1-9
- Field survey work continues for UXO, Cultural Heritage and Environmental aspects prior to vegetation clearance in new areas